



Service and upgrades S/Y Caramel

Sept 2022

- New spray hood
- Chainlocker lock rebuilt
- Emergency stop bow thruster installed
- 2 coats epoxy and 2coats antifouling applied, new zinc anodes.
- Bilge water alarm sensor replaced.

Oct 2022

- engine and generator fully serviced
- Bow thruster rebuilt, contractors replaced.

Oct 2022

- Genoa and fock furlers serviced including belt and tensioner replaced replacement.
- Genoa curler motor replaced.

Sep 2023

- Running rigging fully replaced.

Oct 2023

- Propeller shaft seals replaced including new bushing
- 2 coats epoxy and coats antifouling applied, propeller treated with new antifouling.
- Engine and generator fully serviced.
- Winter cover for the cockpit.



(8-13/03/2024)

- Replace bilge pump diaphragm, march 2024
- Replace fresh water pump marco UP6-A including stainless steel accumulator tank

april 2024

- Replace oil pressure sensor

(15/31 march 2024)

- 230v mains contact
- Replace fridge thermostat 70
- Check and refill fridge and freezer compressor gas 120
- Replace for cabin air conditioning control card 250
- Check and refill fore and aft cabin air conditioner cooling medium 300

(1-6/04/2024)

- Replace lenses on all navigation lights, April's 2024
- Check and service all hatches, 2024

(01-15/08/2024)

- Complete rebuild water maker pump and electrical motors including change of bidirectional bearings 230v and 24v, new end cap for RO filter housing 2700 (1303 hrs) summer 2024
- Replace RO filters (1303hrs) 2000 (August 2024)

- **Replace rigging (28 000 €) august 2024**
- Rebuild Genoa and Fock furlers including replacing all seals and bearings by authorised workshop 3500
- **New main sail and Genoa hydranet. (14 500 €)**
- Replace main bonding strap
- **Install solar arch and panels (750w) (4 500 €)**

15-21/08/2024

- life raft service (20/08/2024)
- Engine oil and oil filter change (4748) 21/08/2024

19/09/2024

- Engine oil and oil filter change (4871 hrs)

05-19/10/2024

- Replace outgoing high pressure pipe watermarker
- Replace gear box heat exchanger
- Flush system 3 times
- **Starlink installed including stainless steel and routing. (2 500 €)**

25-/10/2024

- High capacity emergency pump
- Life lines
- Radar reflector



- Stainless Steel chain pipe replaced
- Fire extinguishers
- Printer purchased